



HARTMAN HOME INSPECTIONS

SEWER SCOPE REPORT AND VIDEO LINK

PROPERTY: 10235 37TH AVE SW, SEATTLE, WA 98146
CLIENT: STEPHANIE POOLE
AGENT: LEAH DAVIDSON
DATE: SEPTEMBER 24, 2021

The line was scoped from the yard cleanout.

Four-inch ABS transitions to concrete at 0:29. PVC transition and tie-in from 1:15 to 1:21.

Concrete to the Municipal main at 1:37.

The line was flowing, and no service was recommended.

Please call if you have questions or want to discuss the report further.

Don Hartman – 206.920.2745

https://www.youtube.com/watch?v=nXoGmd2et_U